




Monitoring report form (Version 03.1)

Monitoring report

Title of the project activity	Cote Small-Scale Hydropower Plant
Reference number of the project activity	0251
Version number of the monitoring report	1
Completion date of the monitoring report	15/04/2013
Registration date of the project activity	03/03/2006
Monitoring period number and duration of this monitoring period Project participant(s)	3 rd Monitoring report covering 01/04/2010-31/12/2012 (both days included) Compañía Nacional de Fuerza y Luz (CNFL); International Bank for Reconstruction and Development (IBRD) as Trustee of the Prototype Carbon Fund (PCF); Fortum Corporation; Government of Finland - Ministry of Foreign Affairs of Finland; Government of Canada – Ministry of Foreign Affairs & International Trade; RWE Power AG; Chubu Electric Power Co., Inc; The Chugoku Electric Power Co., Inc.; Kyushu Electric Power Co., Inc.; Mitsubishi Corporation; MIT Carbon Fund Co., Ltd.; Shikoku Electric Power Co., Inc.; Tohoku Electric Power Co., Inc.; The Tokyo Electric Power Co., Inc.; Japan International Cooperation Agency (JICA); Mitsui & Co. Ltd.; Electrabel S.A.; Netherlands' Ministry of Infrastructure and the Environment (IenM); Netherlands' Ministry of Economic Affairs, Agriculture and Innovation (EL&I); Government of Norway – Ministry of Foreign Affairs; Norsk Hydro ASA; Statoil ASA; Swedish Energy Agency; Deutsche Bank AG; BP Alternative Energy International Ltd.; GDF SUEZ
Host Party(ies)	Costa Rica
Sectoral scope(s) and applied methodology(ies)	1 AMS-I.D.: Grid connected renewable electricity generation Version 17.0
Estimated amount of GHG emission reductions or net anthropogenic GHG removals by sinks for this monitoring period in the registered PDD	7,901
Actual GHG emission reductions or net anthropogenic GHG removals by sinks achieved in this monitoring period	6,211



SECTION A. Description of project activity

A.1. Purpose and general description of project activity

The project is a small hydropower plant located in Costa Rica, located over the Guanacaste and Alajuela Provinces, over the Tilarán (Guanacaste) and the Guatuso (Alajuela) Counties, over the Nuevo Arenal (in Tilarán) and Cote (in Guatuso) Districts.

The purpose of the project is renewable electricity generation to be supplied to Costa Rica's national electric grid named National Interconnected System ("NIS"). The project's installed capacity and projected yearly average generation are 6.786 Megawatts ("MW") and 13.2¹ Gigawatts hours ("GWh") respectively.

The project takes advantage of the infrastructure already installed to divert water from Cote Lake² to the Rugama Creek that flows into the Instituto Costarricense de Electricidad³ ("ICE") Arenal Reservoir⁴. In particular the project uses the existing water intake structure (a tunnel of 389 meter-length and a dam). The project's technology consists of an open channel, an additional conducting tunnel, an underground 789.35m – 1.8m diameter pressure pipe, a fore-bay, a powerhouse containing a 6.786 MW Francis Turbine (of horizontal axis and located at 547 meters above sea level), a substation located next to the powerhouse and a sluice leading to the Rugama Creek. The project takes water from the Cote River and transports it by way of the conducting tunnel and underground pressure pipe until the power house, where the water is turbinated and delivered in unaltered conditions to the Rugama Creek which flows into the Arenal Reservoir⁵. The project has an 87.79 meters ("m") net head; with nominal water flow of 8.4 m³/s.

The project supplies electricity to the NIS through its own 200 meters ("m") – 34.5 Kilovolts ("KV")⁶ transmission line which connects to the closest distribution line that belongs to ICE. ICE is the distributor of the closest-to-the-project distribution system named Tilarán-Guatuso distribution circuit. Such distribution line owned by ICE will transport the electricity generated by the project until the Substation Arenal⁷, which belongs to NIS. Substation Arenal will transform the energy from 34.5 KV to 120 KV and 240 KV. The state owned distributor Compañía Nacional de Fuerza y Luz ("CNFL")⁸ is the project's sponsor ("the sponsor"). The project is in compliance with all Costa Rican regulations for hydropower plants generation activities⁹.

¹ Taken from the project's feasibility study.

² Costa Rica's largest natural lake.

³ A stated owned vertically integrated utility that manages the power sector being the only power purchaser in the country.

⁴ Built in 1982. The infrastructure purpose was to convert the Cote Lake into a regulating reservoir, which would be used for the Arenal hydroelectric project.

⁵ As the structure built in 1982 did as well.

⁶ The Project counts with its own substation that transform the project's electricity generated up to 34.5 KV.

⁷ Owned by ICE.

⁸ Largest electricity distributor in Costa Rica and which also has the distribution in San José (the capital), the largest local market. The sponsor has been in operation since 1941.

⁹ The Project would be primarily operating under Law 7554 (Environmental Organic Law of 1995), Law 449 that legally allocates to ICE (98.6% shareholder of the sponsor) the responsibility of the development of electricity generation projects and regulated under Law 7593, which created the regulatory entity called *Autoridad Reguladora de Servicios*

The plant started construction on 22nd December 2000, was commissioned on 26th March 2003, and has been in operation since then.

Sustainable development Indicators

According to the registered PDD, the sponsor monitored local environmental and social positive impacts through a Sustainable Development Monitoring Plan ("SDMP"). The monitored sustainable development indicators during the operational period 2010, 2011 and 2012 are as follows:

Sustainable Development Indicators						
Sub-Project Name:	Cote Hydro-Power Project					
Year:	2010		Project performance (unit)			
Performance indicator	Performance indicator (unit)	Monitoring schedule	Project expectation (unit)	2010	Project performance (unit)	Net performance (unit, yes/no)
Environmental indicators						
Reforestation and revegetation	Revegetated/reforested area as % of the total area devegetated/ deforested	During the first 4 years of operation	250 trees in the first 4 years	Process has been finalized	100 trees	Yes
Water quality	BOD, TSS, DO	Annually during operation	2 yearly monitoring processes (during wet and dry seasons) of water quality, ictiofauna, zooplankton and fitoplankton.	July (monitoring in dry season) and November (wet season)	2 monitoring processes per year	Yes
Biodiversity	Number of key bioindicator species, frequency of sightings	Annually during operation	2 yearly monitoring processes (during wet and dry seasons) of benthic fauna	June (monitoring in dry season) and November (wet season)	2 monitoring processes per year	Yes
Payment for environmental services to protect watershed forests	US\$ payments	During the first 10 years of operation	US\$36,000/year (\$40/ha for 900ha)	\$39.630	US\$20,020/ yr (\$40/ha for 500,5ha). Starting from the year 2009, additional 337,6 ha were included in the program ^{1/}	Yes
Socio-economic indicators						
Economic activity	Number of permanent jobs created by the project	Annually during operation	20	15	15	Yes
Infrastructure ^{2/}	Quality of access ways and roads maintained by SP	Annually during operation	Good	Good conditions	Good	Yes
Signature / Date:						

1/ For the year 2009 it was asked to include a total of 370 additional ha, corresponding to the new project BABELO SA for the amount of \$53 per hectare during the first year. However, only 337.6 ha have been approved. In the year 2010, in December 870.5 ha will be paid for a total of \$47 per hectare.

2/ The maintenance of the main road used by the plant workers is provided by the Ministry of Public Work and Transport due to the fact that the road is national.

Públicos ("ARESEP"). The sponsor does not require water concessions, generation permits, etc., required by private projects, as it is a state owned company.

Sustainable Development Indicators						
Sub-Project Name:	Cote Hydro-Power Project					
Year:	2011		Project performance (unit)			
Performance indicator	Performance indicator (unit)	Monitoring schedule	Project expectation (unit)	2011	Project performance (unit)	Net performance (unit, yes/no)
Environmental indicators						
Reforestation and revegetation	Revegetated/reforested area as % of the total area devegetated/ deforested	During the first 4 years of operation	250 trees in the first 4 years	Process has been finalized	100 trees	Yes
Water quality	BOD, TSS, DO	Annually during operation	2 yearly monitoring processes (during wet and dry seasons) of water quality, ictiofauna, zooplankton and fitoplankton.	May (monitoring in dry season) and November (wet season)	2 monitoring processes per year	Yes
Biodiversity	Number of key bioindicator species, frequency of sightings	Annually during operation	2 yearly monitoring processes (during wet and dry seasons) of benthic fauna	May (monitoring in dry season) and November (wet season)	2 monitoring processes per year	Yes
Payment for environmental services to protect watershed forests	US\$ payments	During the first 10 years of operation	US\$36,000/year (\$40/ha for 900ha)*	Payment not disbursed	US\$20,020/ yr (\$40/ha for 500,5ha). Starting from the year 2009, additional 337,6 has were included in the program ^{1/}	Yes
Socio-economic indicators						
Economic activity	Number of permanent jobs created by the project	Annually during operation	20	15	15	Yes
Infrastructure ^{2/}	Quality of access ways and roads maintained by SP	Annually during operation	Good	Good conditions	Good	Yes
Signature / Date:						
<p>1/ As for the payment for environmental services, CNFL did not make the payment, despite contracts being valid, as FONAFIFO did not fulfilled the commitments made and did not submit the invoice with the correct amount. CNFL requested written clarification of the situation, but to date this has not yet been clarified. situation.</p> <p>2/ The maintenance of the main road used by the plant workers is provided by the Ministry of Public Work and Transport due to the fact that the road is national.</p>						
Sustainable Development Indicators						
Sub-Project Name:	Cote Hydro-Power Project					
Year:	2012		Project performance (unit)			
Performance indicator	Performance indicator (unit)	Monitoring schedule	Project expectation (unit)	2012	Project performance (unit)	Net performance (unit, yes/no)
Environmental indicators						
Reforestation and revegetation	Revegetated/reforested area as % of the total area devegetated/ deforested	During the first 4 years of operation	250 trees in the first 4 years	Process has been finalized	100 trees	Yes
Water quality	BOD, TSS, DO	Annually during operation	2 yearly monitoring processes (during wet and dry seasons) of water quality, ictiofauna, zooplankton and fitoplankton.	The periodicity of monitoring changes. 2/	2 monitoring processes every 2 years	Yes
Biodiversity	Number of key bioindicator species, frequency of sightings	Annually during operation	2 yearly monitoring processes (during wet and dry seasons) of benthic fauna	The periodicity of monitoring changes. 2/	2 monitoring processes every 2 years	Yes
Payment for environmental services to protect watershed forests	US\$ payments	During first 10 years of operation	US\$36,000/year (\$40/ha for 900ha)*	Payment not disbursed	US\$20,020/ yr (\$40/ha for 500,5ha). Starting from the year 2009, additional 337,6 has were included in the program ^{1/}	Yes
Socio-economic indicators						
Economic activity	Number of permanent jobs created by the project	Annually during operation	20	15	15	Yes
Infrastructure***	Quality of access ways and roads maintained by SP	Annually during operation	Good	Good conditions	Good	Yes
Signature / Date:						
<p>1/ As for the payment for environmental services, CNFL did not make the payment, despite contracts being valid, as FONAFIFO did not fulfilled the commitments made and did not submit the invoice with the correct amount. CNFL requested written clarification of the situation, but to date this has not yet been clarified. situation.</p> <p>2/ The monitoring periodicity of El Cote Lake changed in 2012. From 2012 onward, the monitoring will be done every 2 years. The next monitoring will take place in 2014.</p>						
Permanent Jobs						
<p>The Cote Small-scale Hydropower Plant was conceived to be a unattended hydroelectric plant, nevertheless due CNFL's social compromise, 15 jobs were created to carry out the work of the operation and maintenance of the generation equipment, administrative activities, as well as miscellaneous activities (maintenance of green areas, cleaning, cutting the grass, etc.), and 15 persons of the area were hired, which</p>						

were trained to carry out the corresponding tasks of their positions and responsibilities, they also received the training in environmental matters during the CNFL's certification of the generation process, which resulted in the ISO 14001 certification of the plant in December 2007.

Further details on the above can be reviewed in the detailed report prepared by the sponsor. The report will be presented to the DOE during the verification process.

This Monitoring Report is for the period starting from 01/04/2010 to 31/12/2012 (both days included). The total emission reduction achieved in this monitoring period is **6,211 tCO₂e**.

A.2. Location of project activity

The project is a small hydropower plant located in Costa Rica, located over the Guanacaste and Alajuela Provinces, over the Tilarán (Guanacaste) and the Guatuso (Alajuela) Counties, over the Nuevo Arenal (in Tilarán) and Cote (in Guatuso) Districts.

The transmission line is located in Tilarán County. The project is approximately 3-km away from the closest population composed by the Nuevo Arenal District. The project is located approximately 4.5 hours driving from San José. The water intake is at 647.4 meters above sea level, the load chamber at 637.2 meters above sea level and the discharge channel to the Rugama Creek at 539 meters above sea level.

The plant is located between the following coordinates:

- 10°34'29,26" North – 84°54'58,30" West.
- 10°32'51,62" North – 84°54'58,12" West.
- 10°32'51,74" North – 84°53'52,33" West.
- 10°34'29,38" North – 84°53'52,51" West.

For illustration purposes, the scheme of the project is presented in the following graphic (based upon the map sheet Arenal I3247 IV from the National Geographic Institute):



A.3. Parties and project participant(s)

Party involved (host) indicates a host Party)	Private and/or public entity(ies) project participants (as applicable)	Indicate if the Party involved wishes to be considered as project participant (Yes/No)
Costa Rica (Host)	Compañía Nacional de Fuerza y Luz (CNFL)	No
Finland	International Bank for Reconstruction and Development (IBRD) as Trustee of the Prototype Carbon Fund (PCF); Fortum Corporation; Government of	Yes

	Finland - Ministry of Foreign Affairs of Finland	
Canada	Government of Canada – Ministry of Foreign Affairs & International Trade	Yes
Germany	RWE Power AG	No
Japan	Chubu Electric Power Co., Inc.; The Chugoku Electric Power Co., Inc.; Kyushu Electric Power Co., Inc.; Mitsubishi Corporation; MIT Carbon Fund Co., Ltd.; Shikoku Electric Power Co., Inc.; Tohoku Electric Power Co., Inc.; The Tokyo Electric Power Co., Inc.; Japan International Cooperation Agency (JICA); Mitsui & Co. Ltd.	No
Netherlands	Electrabel S.A.; Netherlands' Ministry of Infrastructure and the Environment (IenM); Netherlands' Ministry of Economic Affairs, Agriculture and Innovation (EL&I)	Yes
Norway	Government of Norway – Ministry of Foreign Affairs; Norsk Hydro ASA; Statoil ASA	No
Sweden	Swedish Energy Agency	Yes
United Kingdom of Great Britain and Northern Ireland	Deutsche Bank AG; BP Alternative Energy International Ltd.	No
France	GDF SUEZ	No

A.4. Reference of applied methodology

The applied baseline and monitoring methodology for the project is:
AMS-I.D.: Grid connected renewable electricity generation (version 17.0, sectoral scope 1).

The project conforms with this because it is a hydropower plant that supplies electricity to a grid. The project installed capacity is 6.786 MW and will not increase its capacity beyond 15 MW, complying with the limits for small-scale activities every year over the 21-year crediting period.

A.5. Crediting period of project activity

The first crediting period of the project started on 01/04/2003, and ended on 31/03/2010 (twice renewable). The present monitoring report covers the first 2 years and 9 months of the second crediting period, starting on 01/04/2010 until 31/03/2017.

SECTION B. Implementation of project activity

B.1. Description of implemented registered project activity

The Cote Small-scale HydroPower Plant entered commercial operation on 01/04/2003, after a two years construction period. The construction and implementation of the project occurred basically in accordance with the project design established in the Feasibility Stage and as mentioned in the registered PDD, as far as power capacity and energy generation is concerned. However, there were some minor changes in the design of the powerhouse facility due to a land slide occurred in the early stages of the construction of the Cote Powerhouse. Due to this situation, it became necessary to relocate the arrival of the penstock and do some works to stabilize the slope behind the powerhouse.

With respect to these works, the penstock was originally located above the slope in question, it was required to build a vertical shaft 3 meters in diameter and 40 meters in depth, as well as a 120 meters long tunnel to reach the powerhouse. A steel pipe was built within this underground excavation (a shielding that later was filled with concrete along the gap between the pipe and the excavation).


The powerhouse site, due to constructive needs, was slightly moved a few meters from its original position, but maintaining the structure and distribution unchanged, requiring an adjustment in the geometry of the discharge channel.

The slope stabilization works consisted in a tunnel 2.5 meters in diameter and 70 meters in length, used as a drainage gallery. In addition, it was necessary to reconstitute with concrete part of the slope, the placement of a riprap barrier and the construction of a ribbed structural screen anchored at the bottom.

In the upper part of the slope, a shotcrete treatment was applied along with anchorage bolts as a retaining wall for the main road located above the powerhouse area.

These entire works modified in some way the original designs of the Plant, but did not alter the installed hydro plant power capacity or any of its technical specifications.

Aside from using the already built water intake constructed for the Arenal hydroelectric project in 1982, the project's technology contains an open channel, an additional conducting tunnel, an underground 789.35m – 1.8m diameter pressure pipe, a fore-bay, a powerhouse containing a 6.786 MW Francis Turbine (of horizontal axis and located at 547 meters above sea level. Please see diagram below), a substation located next to the powerhouse and a sluice leading to the Rugama Creek.



The installed generator is a Toshiba Brazil, 7,250 kVA capacity, 60 Hz power, power factor 0.9.

The powerhouse and substation occupy an area of 18.5 ha. on land already highly disturbed and altered as a result of the construction of the Arenal hydroelectric project. The powerhouse is 9.4m wide, 15.4m length and 7m height.

The net head is 87.79m, nominal capacity losses are 3.66m, and the water flow is $8.4 \text{ m}^3/\text{s}$. All turbinated water is discharged back to the existing Rugama Creek in unaltered conditions.

In terms of power meters currently there are four power meters installed and in operation: the two used to measure the energy trade-off (one from CNFL for energy delivery and one from ICE for energy reception) and their respective back-ups.

CNFL's main meter is ION 8500, serial number AQ-0306A054-03; CNFL's back-up meter is ABB A1RL+, serial number 04182262. ICE's main meter is ELSTER A3KLNQ-X, serial number 1142671; ICE's back-up meter is ELSTER A3KLNQ-X, serial number 1101126.

CNFL currently-installed main power meter ION 8500, serial number AQ-0306A054-03 was installed in substitution of the meter ION 8500 serial number AQ-306A048-03. Although the work order for this substitution was issued on 16/03/2010, the meters change took place on 19/03/2010.

CNFL's back-up meter ABB A1RL+, serial number 04182262 was installed on 04/12/2007, in substitution of the meter ABB A1RL+, serial number 03464814 operational since 08/01/2003.

ICE's main meter ELSTER A3KLNQ-X, serial number 1142671, was installed on 27/07/2011 replacing the meter Quantum ST-Q200, serial number 859258, which had been installed on 08/01/2003. ICE's back-up meter ELSTER A3KLNQ-X, serial number 1101126, was installed on 08/07/2011 in substitution of the meter ELSTER A3KLNQ-X, serial number 1101076, which had been installed on 27/04/2011. The previously installed back-up meter of ICE was an ABB A1KL+, serial number 603 (installed on 08/01/2003).

Meter No.	From	To
CNFL Main meter (ION 8500)		
AQ-306A054-03	19/03/2010	Till date
CNFL Back up meter		
ABB A1RL+, serial number 04182262	04/12/2007	Till date
ABB A1RL+, serial number 03464814	08/01/2003	04/12/2007
ICE Main meter		
ELSTER A3KLNQ-X, serial number 1142671	27/07/2011	Till date
ST-Q200, serial number 859258	08/01/2003	27/07/2011
ICE Back up meter		
ELSTER A3KLNQ-X, serial number 1101126	08/07/2011	Till date
ELSTER A3KLNQ-X, serial number 1101076	27/04/2011	08/07/2011
ABB A1KL+, serial number 603	08/01/2003	27/04/2010

The following table shows the downtimes (i.e., number of hours during which the plant was not in operation) occurred in the plant during the reporting period:

Source: CNFL's own registry

YEAR	DOWNTIME (HH:MM:SS)
2010	3157:33:00
2011	461:31:00
2012	N/A
TOTAL	3619:04:00

The main reasons for this downtime have been: lake recovery, minor electrical failures or system errors.

B.2. Post registration changes

B.2.1. Temporary deviations from registered monitoring plan or applied methodology

N/A

B.2.2. Corrections

N/A

B.2.3. Permanent changes from registered monitoring plan or applied methodology

N/A

B.2.4. Changes to project design of registered project activity

N/A

B.2.5. Changes to start date of crediting period

N/A

B.2.6. Types of changes specific to afforestation or reforestation project activity

N/A

SECTION C. Description of monitoring system

There are four main meters in the plant, the two used to measure the energy trade-off (one from CNFL for energy delivery and one from ICE for energy reception) and their respective back-ups. Details of the latest meters of CNFL and ICE are as below:

CNFL's main meter is ION 8500, serial number AQ-0306A054-03; CNFL's back-up meter is ABB A1RL+, serial number 04182262. ICE's main meter is ELSTER A3KLNQ-X, serial number 1142671; ICE's back-up meter is ELSTER A3KLNQ-X, serial number 1101126. The CNFL own meters laboratory is in charge of the calibration of the devices in the plant. This laboratory is certified under the norm INTE-ISO/IEC 17025:2005.

Regarding the communication about energy reception by ICE, it is important to underline that ICE sends registered generation and sales receipts on a monthly via email to the Energy Administration Section of the CNFL, which in turn organizes the information in spreadsheet. This information is crosschecked with the information provided by the CNFL meters in the plant.

The monitoring methodology and plan for the project ("the MP") follows the methodology AMS-ID definition, which states that: "The monitoring shall consist of metering the electricity generated by the renewable energy technology".

The project's baseline calculation follows methodology AMS-ID baseline definition for a system where not all generators use exclusively fuel oil and/or diesel fuel.

ICE's electricity meter will be used to account for ERs and project's own meter will be used to double check

accuracy of the project electricity generation registered by ICE's meter. The calibration of this ICE's meter follows standard procedures established for all of ICE's meters across the Costa Rican national territory. This is to conduct the calibration when the client brings any inconsistency with the meter readings. The calibration of the project's own meters follows CNFL standard procedures (calibration at least once every two years), as well.


The project's generation registered by ICE's meter will be checked monthly against the project generation registered by the project's own meter in order to prevent failures in ICE's meter – this procedure will be performed by the ERCP Manager as directed in the ERCP Quality Control Procedure³⁶. If deviation is higher than $\pm 0.5\%$ from one meter to another or higher than $\pm 0.2\%$ cumulatively, the ERCP manager will inform ICE to repair its meter – after checking that the project's own meter is in good standing. If failure is confirmed by ICE then during the failure period, the project's own meter registered generation will be taken to account for ERs, until ICE's meter is repaired. Evidence that ICE's meter underwent repairance should be made available to the verifier (if this case happens).

Every month, the ERCP manager will receive the project's registered generation from two sources: ICE's meter and the project's own meter, and double check accuracy. The ERCP Manager should perform monthly calculation of accounted ERs to be ready for the verifier visit in any time of the year.

Responsibilities in the ERCP have been established in an ERCP Organizational Structure ³⁷, where a hierarchy is also established. The ERCP Quality Control Procedure ³⁸ establishes steps to be taken in order to minimize errors in the ERCP.

Metering location

The following diagram shows the meters located in the plant and are used to monitor the electricity generation and delivery to ICE:




Source: CNFL

Organizational, Operational and Monitoring Obligations

A. Obligations of the Operator

Monitoring the project's performance in terms of ERs achievement requires the fulfillment of operational data collection and processing obligations from the operator. The operator has the primary obligation to calculate the project ERs based on the most recent available information, following the ERs Calculation Procedure ("ERCP") presented below and to abide to the ERCP Organizational Structure and the ERCP Quality Control Procedure presented in below.

ERCP Organizational Structure



Monitoring Plan (MP) – Emissions Reductions Calculation Procedure ERCP Quality Control

	ICE Meter		The Project Meter
		<ul style="list-style-type: none"> ▶ Monthly recording ▶ Check calibration of electricity meters, periodically ▶ Make coordination with ICE to be able to implement this document ▶ Only one person will be responsible for the ERCP: Mr. Walter Delgado 	
Data	<ul style="list-style-type: none"> ▶ The project hourly generation that is registered by ICE meter 		<ul style="list-style-type: none"> ▶ The project hourly generation that is registered by the project meter
Quality of Data Collection	<ul style="list-style-type: none"> ▶ Which data comes? All of the above ▶ By what means does it come? By E-mail/ CD ▶ How does it come? In Excel ▶ How frequently does it come? Monthly ▶ From whom does it come? From ICE meter ▶ To whom does it comes? Mr. Walter Delgado 		<ul style="list-style-type: none"> ▶ Which data comes? All of the above ▶ By what means does it come? By E-mail/ CD ▶ How does it come? In Excel ▶ How frequently does it come? Monthly ▶ From who does it come? From the project meter ▶ To whom does it comes? Mr. Walter Delgado
Quality of Data Processing	<ul style="list-style-type: none"> ▶ Original Data ▶ Organized Data ▶ Entered Data ▶ Processed Data ▶ Result 	<ul style="list-style-type: none"> • Monthly calculation involves 5 steps • All of it must be done in excel and documented with receipt of sales • Yearly consolidation of monthly calculation 	<ul style="list-style-type: none"> ▶ No processing needs to be made with this data, Except for when ICE meter fails.
Quality of Data Storage	<ul style="list-style-type: none"> ▶ Prevent Excel versioning problem, by keeping "a new" Excel software package every year in PCs used for the ERs calculations ▶ Keep all data for 2 years after the first crediting period (9 years) – assign a password to excel spreadsheets used for the ERCP ▶ Save the document with the last date in which an alteration was made, so that old versions are kept in disk ▶ Keep all written documentation in a folder that will be provided to the verifier together with the data in excel collected 		
Quality of Data Delivery	<ul style="list-style-type: none"> ▶ Provide to the Verifier e-mails /CD through which Data Providers delivered the original data ▶ Provide to the Verifier all calculations made (all steps of Data Processing) by showing all preliminary versions of spreadsheets saved in disk ▶ Double check if deviation from both meters is unusual and inform ICE to repair/recalibrate its meter – after the project own meter has been confirmed/checked to be in good conditions. 		

The ERCP Organizational Structure aims at showing that the ERCP Manager will be responsible for performing the ERCP (monthly), and the MP Steering Committee will be responsible for supervising the ERCP Manager monitoring work (monthly). The ERCP Manager will report to the MP Steering Committee (monthly); and both the ERCP Manager and MP Steering Committee co-ordinately will report to the verifier (when the verification takes place), allowing for a successful verification of the project's accounted ERs.

The ERCP Quality Control aims at providing guidance on how to handle monitoring data as to ensure that sufficient and accurate information is made available to the verifier, allowing for a successful verification of accounted ERs. It is responsibility of the operator to enter into agreements with both sorts of data sources (NIS) to ensure that data is made available monthly to the ERCP Manager. To avoid conflict of interests, all data required for the MP will come from ICE through e-mail or CD.

It is believed that the MP approach presented here will result in an accurate, yet conservative calculation of ERs. However some uncertainties may lead to a deviation between monitored and verified ERs, especially errors in the data monitoring and processing system. The operator is expected to prevent such errors and the verification audits are expected to uncover any possible errors. The Certified Emissions Reductions ("CERs") would be granted post-verification.

B. Monthly Data Collection – parties involved and monitoring responsibilities

I. ICE – (DATA PROVIDER)	<ul style="list-style-type: none"> - Shall provide the operator with written proof of the project's monthly generation registered by ICE's meter (through e-mail) Frequency: Monthly
II. THE OPERATOR (DATA PROCESSOR)	<ul style="list-style-type: none"> - Shall keep receipt of sales. - Shall perform monthly calculation of ERs following the ERCP. - Shall perform the annual report of ERs achieved to the verifier. - Shall establish the necessary agreements with ICE to assure that ICE provides (monthly) the project's hourly generation registered by its meter.

C. Emissions Reductions Calculation Procedure and Required Spreadsheets

The ERCP is the basic instrument for gathering, recording and processing information that will result in the measured ERs. The operator shall consider the project's ERCP as a manual. The ERCP should contain: i) data gathered from ICE meter, and ii) data processed by the operator. All data processing should be done in Excel. The ERCP is designed for monthly and yearly calculation, based on final monthly ICE meter reports. Filling data monthly in the required spreadsheets will provide time to review formulas, minimize errors and have data readily available for the verifier in any period of the year. There will be in only 1 spreadsheet to be reviewed by the verifier. The file is named Cote ERs at "yearly period in question".xls. However, as the verifier could require preliminary calculations, The ERCP responsible ("ERCP manager") should keep the name of the file and follow by the date at which the latest adjustment is made, every time he works on the file. This will allow saving old versions on disk and keeping them as a record to show to the verifier, if required.

When the ERs calculation for the month is completed, the file should be named Cote ERs at “month in question”.xls, to allow differentiating scratch versions from the final monthly calculation. Likewise, after the calculation of the ERs of the last month of the year, the file should change its name to Cote ERs at “yearly period in question”.xls.

The year for the MP will run from 1st of April to 31st of March. This monthly-filled file will be composed by 2 worksheets:

- Worksheet # 1: Original Data from ICE-(ICE's meter)
- Worksheet # 2: Organized Data, Processed Data and Result

1. Worksheet #1: Should contain data as it was handed in, by ICE, through email or CD, regardless of how it comes i.e. arranged in hours or every 15 minutes or the final monthly project's generation figure. The ERCP manager should not manipulate this data other than copy and paste it from the file it was handed in. The e-mail/CD through which data comes from provider should be kept as proof for the verifier.

2. Worksheet # 2: The ERCP manager should put in one column, the hourly generation or quarter of-hour generation of the month of the project and sum it up to obtain the monthly project generation. In this same Worksheet, the ERCP manager should calculate monthly ERs (measured in tCO₂) by multiplying the generation in KWh (or MWh) times 0.2022 in KgCO₂/KWh (or tCO₂/MWh), which is the baseline emission factor for the project and will be used for the second crediting period (7 years). No rounding needs to be made per month when calculating monthly ERs -as this is only done to measure progress. However, resulting yearly ERs must be rounded down to the nearest integer. At the end of the year¹⁰, the ERCP manager should sum the resulting yearly ERs of the project to obtain the yearly project' ERs ready for verification. Once the yearly ERs calculation is completed in the Cote ERs at March.xls, this file should become Cote ERs at “yearly period in question”.xls. Worksheet # 2 also allows the ERCP manager to calculate the cumulative generation and cumulative ERs along the year and be aware of the project's environmental benefits progresses regarding ERs.

SECTION D. Data and parameters

D.1. Data and parameters fixed ex ante or at renewal of crediting period

Data / Parameter:	CM
Unit:	kgCO ₂ e/kWh
Description:	Combined margin emission factor
Source of data:	
Value(s) applied:	0.2022 kgCO ₂ e/kWh

¹⁰ For MP purposes: March 31st

Purpose of data:	Baseline emission calculations
Additional comment:	The baseline emission factor was determined ex ante and will be used throughout the second crediting period.

D.2. Data and parameters monitored

Data / Parameter:	EGy
Unit:	MWh
Description:	Net electricity supplied to the grid by the project
Measured/ Calculated / Default:	Measured
Source of data:	ICE's electricity meter readings
Value(s) of monitored parameter:	30,717.299 MWh (for whole monitoring period. Please refer to Section E.1 for each year data)
Monitoring equipment:	<p>ICE's MAIN METER: Meter Type: ELSTER A3KLNQ-X Serial No: 1142671 Accuracy class: 0.2 Calibration frequency: N/A Date of last calibration: 28/03/2011 Validity: There are no calibration frequency requirements in the country; ICE calibrates meters only if the client brings its notice any discrepancy with meter readings; No such instances found with the project case till date. Status: operating</p> <p>ICE's BACK-UP METER: Meter Type: ELSTER A3KLNQ-X Serial No: 1101126 Accuracy class: 0.2 Calibration frequency: N/A Date of last calibration: 07/06/2011 Validity: Same as explained above. Status: operating</p> <p>CNFL's MAIN METER: Meter Type: ION 8500 Serial No.:AQ-306A054-03 Accuracy class: 0.2 Calibration frequency: Once every 2 years. Date of last calibration: 17th March, 2010 Validity: Up to 17th March 2012. CNFL calibrates its own meters once in two years following its internal standard practice. Status: operating</p> <p>CNFL's BACKUP METER: Meter Type ABB A1RL+ Serial No. 04182262 Accuracy class: 0.2 Calibration frequency: Once every 2 years Validity: The backup meter was not calibrated during the current monitoring period and no readings of this meter was used for emission reduction calculations</p>

	Status: operating
Measuring/ Reading/ Recording frequency:	The electricity will be continuously measured and monthly recorded. Data will be archived for 2 years following the end of the crediting period by means of electronic and paper backup.
Calculation method (if applicable):	N/A
QA/QC procedures:	<p>ICE's electricity meter will be used to account for ERs and project's own meter will be used to double check accuracy of the project electricity generation registered by ICE's meter. The calibration of this ICE's meter follows standard procedures established for all of ICE's meters across the Costa Rican national territory. The calibration of the project own meter follows CNFL standard procedures, as well. The calibration of ICE's meters is not within the control of CNFL.</p> <p>The project generation registered by ICE's meter will be checked monthly against the project generation registered by the project's own meter in order to prevent failures in ICE's meter – this procedure will be performed by the ERCP Manager as directed in the ERCP Quality Control Procedure. If deviation is higher than $\pm 0.5\%$ from one meter to another or higher than $\pm 0.2\%$ cumulatively, the ERCP manager will inform ICE to repair its meter – after checking that the project's own meter is in good standing. If failure is confirmed by ICE then during the failure period, the project's own meter registered generation will be taken to account for ERs, until ICE's meter is repaired. Evidence that ICE's meter underwent repairance should be made available to the verifier (if this case happens).</p> <p>Every month, the ERCP manager will receive the project's registered generation from two sources: ICE's meter and the project's own meter, and double check accuracy. Furthermore, power generation records will be double-checked against sales receipts. The ERCP Manager should perform monthly calculation of accounted ERs to be ready for the verifier visit in any time of the year.</p>
Purpose of data:	Baseline emission calculation
Additional comment:	

D.3. Implementation of sampling plan

N/A

SECTION E. Calculation of emission reductions or GHG removals by sinks

E.1. Calculation of baseline emissions or baseline net GHG removals by sinks

The baseline emission factor is calculated ex ante as a Combined Margin (CM), consisting of the as the weighted average of Operating Margin (OM) emission factor and Build Margin (BM) emission factors as described in the registered PDD.

The CM was calculated as the simple average of both the resulting OM and the resulting BM. All margins expressed in KgCO_2/KWh . The formula used for the CM was:

$$\text{CM} = 0.25 \times \text{OM} + 0.75 \times \text{BM}$$

$$\text{CM} = 0.25 \times (0.0602) + 0.75 \times (0.2495) = 0.2022 \text{ KgCO}_2/\text{KWh}$$

The baseline emission factor, calculated ex ante, for the project activity is 0.2022 kgCO₂/kWh and will remain throughout the second crediting period of the project activity.

According to the approved methodology used, the baseline emissions are calculated by multiplying the net electricity supplied by the project to the grid with the grid emission factor calculated as above.

Month	NET GENERATION SUPPLIED TO THE GRID (MWH)
Apr-10	444,920
May-10	843,729
Jun-10	1,014.992
Jul-10	1,150.572
Aug-10	1,075.781
Sep-10	1,175.291
Oct-10	920,883
Nov-10	722,085
Dec-10	1,836.274
Jan-11	1,160.333
Feb-11	782,374
Mar-11	937,399
Apr-11	244,652
May-11	501,360
Jun-11	996,015
Jul-11	0
Aug-11	1,191.676
Sep-11	605,148
Oct-11	1,435.924
Nov-11	1,598.962
Dec-11	1,705.371
Jan-12	1,113.467
Feb-12	716,940
Mar-12	0
Apr-12	188,331
May-12	595,160
Jun-12	570,284
Jul-12	963,273
Aug-12	1,392.899
Sep-12	973,654
Oct-12	1,163.666

Nov-12	1,191.803
Dec-12	1,504.081
Total	30,717.299

Baseline emissions = 30,717.299 x 0.2022 tCO₂/MWh = **6,211 tCO₂**

E.2. Calculation of project emissions or actual net GHG removals by sinks

According to the approved methodology used for the project (AMS-I.D Ver 17.0), no Project Emissions is to be counted by the Project. Though there is a small diesel generator installed in the plant (75 kW) to operate in emergency conditions, the set has not operated during the monitoring period considered. The emissions from this piece of equipment are therefore zero.

E.3. Calculation of leakage

Because the project's existing equipment is neither transferred to another activity nor it comes from another activity, leakage is zero and does not need to be monitored.

E.4. Summary of calculation of emission reductions or net anthropogenic GHG removals by sinks

Item	Baseline emissions or baseline net GHG removals by sinks (t CO ₂ e)	Project emissions or actual net GHG removals by sinks (t CO ₂ e)	Leakage (t CO ₂ e)	Emission reductions or net anthropogenic GHG removals by sinks (t CO ₂ e)
Total	6,211	0	0	6,211

From 01/04/2010 to 31/12/2012 the Cote Hydropower Plant has reduced **6,211 tonnes of CO₂** by using renewable resources for the generation of electrical energy.

All Excel files are available to the verifier.

E.5. Comparison of actual emission reductions or net anthropogenic GHG removals by sinks with estimates in registered PDD

Item	Values estimated in ex-ante calculation of registered PDD	Actual values achieved during this monitoring period
Emission reductions or GHG removals by sinks (t CO ₂ e)	7,901	6,211

E.6. Remarks on difference from estimated value in registered PDD

The actual emission reductions achieved during the current monitoring period have been lower than

expected in the registered CDM-PDD.

The variation is mainly due to varying levels of water availability.

E.7. Actual emission reductions or net anthropogenic GHG removals by sinks during the first commitment period and the period from 1 January 2013 onwards

Item	Actual values achieved up to 31 December 2012	Actual values achieved from 1 January 2013 onwards
Emission reductions or GHG removals by sinks (t CO ₂ e)	6,211	N/A

Document information

<i>Version</i>	<i>Date</i>	<i>Description</i>
03.1	2 January 2013	Editorial revision to correct table in section E.5.
03.0	3 December 2012	Revision required to introduce a provision on reporting actual emission reductions or net anthropogenic GHG removals by sinks for the period up to 31 December 2012 and the period from 1 January 2013 onwards (EB70, Annex 11).
02.0	13 March 2012	Revision required to ensure consistency with the "Guidelines for completing the monitoring report form" (EB 66, Annex 20).
01	28 May 2010	EB 54, Annex 34. Initial adoption.
Decision Class: Regulatory Document Type: Form Business Function: issuance Keywords: monitoring report, performance monitoring		